

# My Florida Net Overall Project Status

## PHASE I CORE BUILDOUT

TASK	SCHEDULE	COMMENTS
CORE BUILD OUT	ON SCHEDULE	Scheduled completion March 17, 2007
NMS – Network Management System	ON SCHEDULE	Scheduled completion January 17, 2007
2GMAN Integration	ON SCHEDULE	Scheduled completion January 17, 2007
Internet & Security	PENDING QUESTIONS	Pending answers from State about cutover timeframes
Agency Migration	ON SCHEDULE	Planning Stages

### Key accomplishments for week ending October 13, 2006

Engineering Technical Requirements Review meetings were held for three days with the State EITS team in Tallahassee 10/1/06 - 10/12/06. The major action from the meeting is to produce a Technical Requirements Document of the MFN and submit to the state for approval.

The Core Network equipment for the Lab environment arrived 10/02/06. The MFN Lab is being built in the Lindberg facility and will provide access to the State EITS team for monitoring. The Lab equipment build and power is underway and scheduled for completion 10/16/06.

The Core Network routers (Juniper M-320) were received on 10/10/06. These routers are being processed by Material Management for deployment to Staging by 10/13/06.

Orders for Seventeen OC12 / OC48 core circuits were placed by Infrastructure Capacity Management on 10/12/06.

### Planned Activities for week ending October 20, 2006

#### October 16, 2006:

First status meeting to be held with State and Project Team.  
Agency Kickoff Presentation with Agency CIO's scheduled.

#### October 17, 2006:

Draft Project Plan due to State

#### Continuing tasks:

Complete the Lab Core equipment physical build, connectivity, and power requirements 10/16/06.  
Complete Technical Requirements Document for submission to the State EITS. 10/27/06.  
NMS Planning meetings Internal and with State.

### Key Risks / Issues / Concerns for the week ending October 20, 2006

Continue planning sessions and development of templates for NMS.

## My Florida Net Overall Project Status

### PHASE II AGENCY MIGRATION

AGENCY NAME	SCHEDULE	COMMENTS
FDLE	ON SCHEDULE	Begin Order Process November 04, 2006
TEAM 1	ON SCHEDULE	Begin Order Process November 04, 2006
TEAM 3	ON SCHEDULE	Begin Order Process November 04, 2006
DOH	ON SCHEDULE	Begin Order Process November 04, 2006
ALL AGENCIES WILL BE LISTED INDIVIDUALLY OR CAN BE LISTED BY TEAM	ON SCHEDULE	Begin Order Process November 04, 2006

#### Key accomplishments for week ending October 13, 2006

--

#### Planned Activities for week ending October 20, 2006

**October 16, 2006:**

First status meeting to be held with State and Project Team.  
Agency Kickoff Presentation with Agency CIO's scheduled.

#### Key Risks / Issues / Concerns for the week ending October 20, 2006

Continue planning sessions and development of templates for NMS.